COMPLETION REPORT

1.	NAME OF WORK	: Improvements of Asphalting of Ravindranagara 3rd main road & Other roads in Ward no. 13, in Shettyhalli Sub-Division.
2.	Sanctioned Estimate No. & Date	: CE/DZ/AA/52/2014-15, Date:29.10.2014. EE/DD/TS/102/2014-15, Date:29.01.2014.
3.	Head of account which is chargeable	: P-1771
4.	Entrustment order No. & DT	: BBMP/EE/DD/WO/368/14-15, Dt:31.03.2015.
5.	Name of Contractor	: Sri.G.N.Ramesh
6.	a. Time stipulated for completion of work	: **90 Days**
	b. Delay in execution of work	: **No Delay**
7.	Measurement recorded in	: M.B No: 5660/16-17 Page No.: 56947-57
8.	Check measurement of the Asst. Exe. Eng. / Exe. Eng., On	: M.B No. – do - Page No. – do -
9.	Name of the office / official Incharge of the work	:
10.	a) Asst. Eng/Junior Eng. b) Asst. Exe. Engineer	: Sri. Suresh Devadiga Sri.B.L.Jayalingappa

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
R.20.00 Lacs	19,73,603.00	—	26397=00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER -
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.